



BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA

A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna

CIN – U40102BR2012SGC018889

[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]

Head Office, Vidhyut Bhawan, Bailey Road, Patna – 800021

Office Order No..¹²⁶.....
Trans/Misc/P-I/98/2020

Dated:- ¹⁷⁻¹²⁻²⁰²⁰.....

Sub: Debarring of M/s Safety Controls and Devices Pvt. Ltd. from participating in future tender of BSPTCL till satisfactory completion of all works against NIT No. 02/PR/BSPTCL/2019.

- Ref:-
- (i) NIT No -02/PR/BSPTCL/2019
 - (ii) BSPTCL NOA No 61 & 62, both dated 06.11.2019
 - (iii) BSPTCL P.O. No. 02 & W.O. No. 02 both dated 18.02.2020.
 - (iv) BSPTCL letter no. 3257, dated 10.12.2019
 - (v) BSPTCL letter no. 42, dated 07.01.2020
 - (vi) BSPTCL letter no. 251, dated 24.01.2020
 - (vii) BSPTCL letter no. 1233, dated 19.06.2020
 - (viii) BSPTCL letter no. 2038, dated 11.12.2020
 - (ix) M/s Safety Controls and Devices Pvt. Ltd. letter no. SCDPL/BSPTCL/NIT-02/2020-21/008725 dated 14.12.2020

1. M/s Safety Controls and Devices Pvt. Ltd. have been awarded the work for Construction of 2 Nos of 220 KV GIS Bays at 220/132/33 KV GSS Gopalganj on turnkey basis under state plan against NIT- 02/PR/BSPTCL/2019 by BSPTCL vide NOA No. 61 & 62, both dated 06.11.2019.
2. The scheduled date of completion (SDOC) for the entire work was 12 (twelve) months from date of NOA i.e. 05.11.2020. It is to note that even after the lapse of SDOC, there has been practically no progress at ground level against instant NIT. In spite of regular follow up and persuasion, the progress remained unsatisfactory since beginning.
3. M/s Safety Controls and Devices Pvt. Ltd. have delayed in submission of various documents for Vendor, GTP and Drawings resulting in inordinate delay for execution of work.
4. M/s Safety Controls and Devices Pvt. Ltd. did not show any inclination of starting of work during lockdown period due to COVID-19 pandemic, where as other agencies, working in BSPTCL, were executing the work at various locations of Bihar after obtaining necessary administrative approvals.
5. Further, there was no any cut off of approach roads to Gopalganj due to flood from July to September 2020 as claimed by M/s Safety Controls and Devices Pvt. Ltd. It is to mention that other agencies working in BSPTCL carried out various works in Gopalganj and its adjoining area during the above mentioned period.
6. In spite of regular follow up and request for submission of Bar Chart for execution of project, the same has not been submitted till date even after the completion of contractual period. This indicates non serious approach towards execution of work.
7. It is evident that M/s Safety Controls and Devices Pvt. Ltd. have been completely non-serious regarding completion of the above project since beginning of contractual period. The progress of work has been very poor in spite of regular follow up and reminders to speed up the work.

M/s Safety Controls and Devices Pvt. Ltd. has not taken any effort for timely execution of work in spite of having sufficient opportunities.

Under the above circumstances, M/s Safety Controls and Devices Pvt. Ltd. are hereby debarred from participating in future tenders in BSPTCL from the date of issuance of this order till satisfactory completion of all works against NIT No. 02/PR/BSPTCL/2019.

Yours Faithfully,

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to M/s Safety Controls and Devices Pvt. Ltd., C-43/28/1, Behind Skylark Building, Newal Kishore Road, Hazratganj, Lucknow-226001 (U.P.) for information.

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to all G.M-cum-C.E/ C.Es/ ESEs of BSPTCL for kind information.

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No..... 2063

dated 17-12-2020

Copy forwarded to DBA (IT), BSPTCL to upload this office order on BSPTCL website.

Ratan Kumar
17/12/2020
(Ratan Kumar)
Chief Engineer (Project-I)