



# BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA

A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna

CIN – U40102BR2012SGC018889

[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]

Head Office, Vidyut Bhawan, Bailey Road, Patna – 800021

E-mail – [ceprojecttwobsptcl@gmail.com](mailto:ceprojecttwobsptcl@gmail.com)

Website – [www.bsptcl.in](http://www.bsptcl.in)

Office Order No...90...../  
Trans./Proj-II/64/20

Patna dated...19.12.2020/

**Sub:-Debarring of M/s Safety Control & Devices Pvt. Ltd. from participating in future tender of BSPTCL till satisfactory completion of all works against NIT No. 17/PR/BSPTCL/2019.**

- Ref: i) NIT No. 17/PR/BSPTCL /2019.  
ii) NOA NO. 49 & 50 both dated-11.11.2019.  
iii) W.O No-05 & P.O No:- 05 both dated :- 14.02.2020  
iv) This office letter No. 33 dated-06.01.2020  
v) ESE T/C Patna (west) office letter No. 474 dated-26.06.2020  
vi) This office letter No. 904 dated-01.07.2020  
vii) ESE T/C Patna (west) office letter No. 740 dated-30.09.2020  
viii) ESE T/C Patna (west) office letter No. 766 dated-07.10.2020  
ix) This office letter No. 1251 dated- 21.10.2020  
x) ESE T/C Patna (west) office letter No. 878 dated-02.12.2020  
xi) This office letter No. 1386 dated-11.12.2020.  
xii) Your letter email dated-16.12.2020.

M/s Safety Control & Devices Pvt. Ltd., have been awarded the work for Supply, erection, testing and commissioning of Construction of 2x80 MVA, 132/33 KV Gas Insulated Sub-station at Board Colony Patna against NIT No. 17/PR/BSPTCL/2019 by BSPTCL vide NOA No. 49 & 50 both dated-11.11.2019.

This is to inform that location/ Site of Board Colony GIS was finalized and uploaded with tender documents. Bidders were supposed to visit the site and access the works involved before submitting their bids.

Therefore conditions of site should not be the reason for delay of the projects.

**Earth filling:** The lockdown due to Covid-19 has been considered by BSPTCL sympathetically. However, in the interest of the work, approval had been obtained from District administration, Patna on 23.04.2020 to allow M/s Safety Control & Devices Pvt. Ltd. to continue the works. Further, it is to mention that Patna was not affected by monsoon in 2020, therefore excuse made by M/s Safety Control & Devices Pvt. Ltd. for poor earthfilling work is not reasonable and even as on till date, neither earthfilling is completed nor foundation works done as per committed mile stone.

**Foundation works:** It has already been accepted by M/s Safety Control & Devices Pvt. Ltd. that there was dispute with their contractor resulting in delay of the foundation works.

M/s Safety Control & Devices Pvt. Ltd. have not given the satisfactory reason for delay in submission of documents for approval of foundation design of 132KV & 33KV GIS building. At every stage, submission of documents related to layout is delayed with respect to their committed milestones.

The supervision of works by experienced engineers also lacking which is evident as fatal accident took place at site due to negligence of safety norms by M/s Safety Control & Devices Pvt. Ltd. and this cannot be made all excuse for delay in execution of works.

**Supply of Electrical Equipments:** - M/s Safety Control & Devices Pvt. Ltd. raised the Stage inspection of CT & SF6 to Air bushing (145KV GIS) vide letter No. SCD/BSPTCL/NIT-17/2020-21/781 dated-12.11.2020 and again requested through email dated-17.11.2020 for online stage inspection of said items.

M/s Safety Control & Devices Pvt. have requested for Final inspection of complete 145KV GIS on dated-17.12.2020. As such, it is wrongly mentioned that inspection call against complete 132KV GIS was raised earlier.

It has been replied by M/s Safety Control & Devices Pvt. Ltd. that delay in supply of electrical equipments are due to very little space available as civil activities are going on, is not justified, As per provision of the contract of SBD, Clause No. 44 at Page No. 148 it is the responsibility of the contractor to make project wise separate site store and shall be maintained and managed by turnkey contractor. Sufficient space is available in the nearby areas. However, it has not been brought into the knowledge of BSPTCL. Even today it has not been confirmed by M/s Safety Control & Devices Pvt. Ltd., regarding up to which time all equipments will be delivered at site.

**Supply of 80MVA Power Transformer:** It has been stated by M/s Safety Control & Devices Pvt. Ltd. that they have placed an order for supply of 02Nos., 132/33KV, 80MVA Transformer and now the manufacture have refused to honour their commitment.

Order for supply of 80MVA, 132/33KV Power Transformer has been placed by M/s Safety Control & Devices Pvt. Ltd. on their own.

Till date no document has been submitted regarding approval of 80MVA, 132/33KV Power Transformer.

Hence, it is clear that M/s Safety Control & Devices Pvt. Ltd. are completely non-serious regarding completion of the above project. The progress of work has been very poor in spite of regular follow up and reminders to speed up the work.

It is evident that the attitude and working of M/s Safety Control & Devices Pvt. Ltd. has not improved in spite of giving enormous opportunities.

Under the above circumstances, M/s Safety Control & Devices Pvt. Ltd. is hereby debarred from participating in future tenders in BSPTCL from the date of issuance of this order till satisfactory completion of all works against NIT No. 17/PR/BSPTCL/2019.

Yours' faithfully,

Sd/-

(Shankar Kumar)

Chief Engineer (Project-II)

**Memo No:-.....**

**Dated :-.....**

Copy forwarded to **M/s Safety Control & Devices Pvt. Ltd., C-43/28/1 Behind Skylark Building, Newal Kishore Road, Hazratganj, Lucknow -226001 (U.P.)** for kind information and needful.

Sd/-

(Shankar Kumar)

Chief Engineer (Project-II)

**Memo No.....**

**dated .....**

Copy forwarded to all G.M-cum-C.E/C.Es/ESEs of BSPTCL for kind information.

Sd/-

(Shankar Kumar)

Chief Engineer (Project-II)

**Memo No.....**

**dated .....**

Copy forwarded to DBA (IT), BSPTCL to upload this office order on BSPTCL website.

(Shankar Kumar)

Chief Engineer (Project-II)

*Shankar Kumar*  
*17/12/2020*