



BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA

A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna

CIN – U74110BR2012SGC018889

[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]

Head Office, Vidyut Bhawan, Bailey Road, Patna – 800021

Office Order No..33.....

Trans/Misc/P-I/163/2019

Dated:- 20-03-2023

Sub: Debarring of M/s VSPL Energy Private Limited from participating in future tender of BSPTCL till satisfactory progress of works against NIT No. 71/PR/BSPTCL/2018.

- Ref:- (i) NIT No -71/PR/BSPTCL/2018
(ii) NOA No.- 23 & 24 both issued on date 21.01.19
(iii) This office letter. No. 829 dated 05.07.2022
(iv) This office letter. No. 983 dated 08.08.2022
(v) This office letter no. 1369 dated 15.11.2022
(vi) This office letter no. 1534 dated 27.12.2022
(vii) This office letter no. 221 dated 22.02.23

1. M/s VSPL Energy Private Limited have been awarded the work of (i) Construction of 132 KV D/C Transmission line by making LILO arrangement of 132 KV DCSS Benipatti- Pupri Transmission line at Sitamarhi (New) GSS with ACSR Panther Conductor (Line Length-31 RKM) & (ii) Construction of LILO of Both circuit of Bettiah- Raxaul ,132 KV DC Transmission line at Raxaul (New) GSS with ACSR Panther conductor (Line Length-10 RKM) on Turnkey basis under State Plan against NIT No -71/PR/BSPTCL/2018 by BSPTCL vide NOA No.- 23 & 24 both dated 21.01.2019. The scheduled date of completion for the entire work was 15 (fifteen) months from date of NOA i.e. 20.04.2020.
2. M/S VSPL have been instructed many times to deploy man power and increase the pace of work at both the sites through written & verbal instruction. The aforesaid works have been stopped since June 2022 and no work progress have been found till date even after several notice issued by BSPTCL.
3. Supply of materials like hardware fittings, etc has not been done by M/S VSPL. Stringing cannot be started without hardware fittings.
4. Even after clearance of ROW by field officers the work has not been completed at site. Delay of construction of line will lead to increase in severe ROW in future because construction work may be done in the corridor of line in due course.
5. Construction of these lines are very important as evacuation of power to be done from DMTCL & Raxaul GSS and for maintaining the quality power in the major area of north Bihar.
6. M/S VSPL were requested to make available all required material at the site and expedite the aforesaid work against NIT-71/PR/BSPTCL/2018 otherwise action for debarment may be taken against M/S VSPL Energy Private Limited as per terms and condition of instant NIT without any further notice vide this office letter under reference.
7. The progress of work against NIT-71/PR/BSPTCL/2018 was reviewed in the project review meeting held on 14.03.2022 and found that no man power has been deployed by M/S VSPL Energy Private Limited even after several persuasion made by this office.
8. Hence, it is evident that M/s VSPL Energy Private Limited have been completely non-serious regarding completion of the above project in spite of regular follow up and reminders to speed up the work by BSPTCL.

Under the above circumstances, M/s VSPL Energy Private Limited is hereby debarred from participating in future tenders in BSPTCL from the date of issuance of this order till satisfactory progress of works against NIT No. 71/PR/BSPTCL/2018.

Yours Faithfully,

Sd/-

(Ratan Kumar)
Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to M/s VSPL Energy Private Limited, Reg. Office:- 202, Emart Firdaus, Exhibition Road, Patna-800 001, Corporate Office:- 412-A, Success Tower, Sector-65, Golf Course Extension Road, Gurgaon-122001 for information.

Sd/-

(Ratan Kumar)

Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to all G.M-cum-C.E/C.Es/ESEs of BSPTCL. for kind information.

Sd/-

(Ratan Kumar)

Chief Engineer (Project-I)

Memo No. 323.....

dated 20-03-2023.....

Copy forwarded to DBA (IT), BSPTCL to upload this office order on BSPTCL website.

Ratan Kumar
20/03/23

(Ratan Kumar)

Chief Engineer (Project-I)