



BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA

A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna
CIN – U40102BR2012SGC018889

[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]

Head Office, Vidyut Bhawan, Bailey Road, Patna – 800021

Office Order No..135.....

Trans/Misc/P-I/410/2019

Dated:- 30.12.2020

Sub: Debarring of JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd from participating in future tender of BSPTCL till satisfactory completion of all works against NIT No. 65/PR/BSPTCL/2018

Ref:- (i) NIT No -65/PR/BSPTCL/2018
(ii) BSPTCL NOA No 101 & 102 both dated-14.01.2019
(iii) BSPTCL P.O. No. 16 & W.O No. 16 both dated 06.03.2019
(iv) BSPTCL letter no. 3073 dated 21.11.2019
(v) BSPTCL letter no. 54 dated 07.01.2020
(vi) BSPTCL letter no. 648 dated 28.02.2020
(vii) BSPTCL letter no. 1405 dated 27.07.2020
(viii) BSPTCL letter no. 1868 dated 28.10.2020

1. JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd have been awarded the work for construction of 02 nos. of 132KV line bays at each GSS Muzaffarpur & Vaishali on turnkey basis under State Plan against NIT No 65/PR/BSPTCL/2018 by BSPTCL vide NOA No. 101 & 102 both dated-14.01.2019. The scheduled date of completion for the entire work was 06 (six) months from date of NOA i.e. 13.07.2019.
2. The progress of work by JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd has remained unsatisfactory. Till date only foundation work has been completed at GSS Vaishali. In case of GSS Muzaffarpur only 90% of the foundation work has been completed.
3. No electrical related work has been started at any of the two sites due to unavailability of tower & substation structures by JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd.
4. Inspection calls of Substation Structure, CT, CRP, Power & Control Cable and Illumination System not raised till date by JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd.
5. Even after lapse of more than a year from schedule date of completion, only nut & bolt, GI flat & battery bank have been supplied at both the sites till date. Dispatch instruction for many items viz. LA, CB, BPI & BMK have already been issued but the materials have not been supplied till date. This clearly indicates improper planning & mismanagement of material supply by JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd.
6. JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd have been completely non-serious regarding completion of the above project since beginning. The work progress continued to be very poor in spite of regular follow up and reminders to speed up the work.

It is evident that the attitude and working of JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd has not improved in spite of ample work front available to them for execution of work at sites even after debarment notice served vide this office letter no. 1868 dated 28.10.2020.

Under the above circumstances, JV of M/s Jagabandhu Enterprisers Pvt. Ltd. & M/s MHD Power Pvt. Ltd is hereby debarred from participating in future tenders in BSPTCL from the date of issuance of this order till satisfactory completion of all works against NIT No. 65/PR/BSPTCL/2018.

Yours Faithfully,

Sd/-

(Ratan Kumar)

Chief Engineer (Project-I)

Memo No...... **dated**
Copy forwarded to M/s Jagabandhu Enterprisers Pvt. Ltd. In JV with M/s MHD Power Pvt. Ltd.
Plot No. 35/B, Sec A, Mancheswar Industrial Estate Bhubaneswar-751010 for information.

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No...... **dated**
Copy forwarded to all G.M-cum-C.E/C.Es/ESEs of BSPTCL for kind information.

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No...... **dated**
Copy forwarded to DBA (IT), BSPTCL to upload this office order on BSPTCL website.

Ratan Kumar
30/12/2020
(Ratan Kumar)
Chief Engineer (Project-I)