



BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA

A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna

CIN -U40102BR2012SGC018889

[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]

Head Office, Vidyut Bhawan, Bailey Road, Patna – 800021

Office Order No..04.....

Trans/Misc/P-1/252/2019

Dated:-15-01-2020.....

Sub: Debarring of M/s Jagabandhu Enterprisers Pvt. Ltd (Lead Partner) in JV with M/s MHD Power Pvt. Ltd from participating in future tender of BSPTCL till satisfactory completion of all works against NIT No. 122/PR/BSPTCL/2018

Ref:- (i) NIT No -122/PR/BSPTCL/2018
(ii) BSPTCL NOA No 43 & 44 both dated-25.02.2019
(iii) BSPTCL P.O. No. 32 & W.O No. 33 both dated 15.06.2019
(iv) BSPTCL letter no. 855 dated 06.04.2019
(v) BSPTCL letter no. 2089 dated 02.08.2019
(vi) BSPTCL letter no. 2631 dated 24.09.2019
(vii) BSPTCL letter no. 3226 dated 06.12.2019
(viii) BSPTCL letter no. 3442 dated 26.12.2019
(xi) M/s Jagabandhu Enterprisers Pvt. Ltd no. JEPL JV MHD POWER/243/19-20 dated 04.01.2020

1. M/s Jagabandhu Enterprisers Pvt. Ltd (Lead Partner) in JV with M/s MHD Power Pvt. Ltd have been awarded the work for Construction of 03 Nos of 132/33 KV Transformer Bays in Biharsharif & Dehri-on-sone Transmission Circle on turnkey basis under State Plan against NIT No. 122/PR/BSPTCL/2018 by BSPTCL vide NOA No. 41 & 42 dated 25.02.2019. As per the scope of instant NIT the firm had to construct 01 no. of 132/33KV Transformer Bay each in GSS Nalanda, Ekangarsarai & Kudra.
2. The scheduled date of completion for the entire work was 9 (nine) months from date of NOA i.e. 24.11.2019. It is to note that even after lapse of more than 10 months from the date of award only Foundation work at Nalanda & Ekangarsarai sites have been completed and for the work in GSS Kudra it is still under progress.
3. This is to mention that the above project was planned in order to meet the load demand of upcoming summer season and it was already informed to the firm about the urgent requirement of Transformer Bay at GSS Nalanda which had to be completed for last summer period only. Moreover, in order to aid the firm for early commissioning of bay at GSS Nalanda major equipments required had been made available from BSPTCL's end on loan basis. Even after all the efforts from BSPTCL's end the transformer bay at GSS Nalanda had not been completed till date and the progress in other two sites i.e. Ekangarsarai GSS & Kudra GSS is also very poor due to less no. of manpower working at site and non availability of material.
4. Hence, it appears that M/s Jagabandhu Enterprisers Pvt. Ltd (Lead Partner) in JV with M/s MHD Power Pvt. Ltd was completely non-serious regarding completion of the above project. The progress of work has been very poor in spite of regular follow up and reminders to speed up the work. The agency was repeatedly directed to deploy adequate gangs at all fronts and offer material for inspection for further supply of the same so that the work could be completed on time.
5. During last monthly review meeting of CMD, BSP(H)CL held on 03.01.2020, M/s Jagabandhu Enterprisers Pvt. Ltd (Lead Partner) in JV with M/s MHD Power Pvt. Ltd had committed that they would increase manpower at sites from the next day and the Structure required for all three sites, which was in transit, shall reach by 04.01.2020. However, it has not yet reached sites till today despite repeated instructions & follow up. This is to mention that the arrival of Structure is essential as further work cannot be undertaken without its erection at site.

It is evident that the attitude and working of M/s Jagabandhu Enterprisers Pvt. Ltd (Lead Partner) in JV M/s MHD Power Pvt. Ltd has not improved in spite of giving enormous opportunities.

Under the above circumstances, M/s Jagabandhu Enterprisers Pvt. Ltd (Lead Partner) in JV M/s MHD Power Pvt. Ltd is hereby debarred from participating in future tenders in BSPTCL from the date of issuance of this order till satisfactory completion of all works against NIT No. 122/PR/BSPTCL/2018.

Yours Faithfully,

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No..... dated

Copy forwarded to M/s Jagabandhu Enterprisers Pvt. Ltd (Lead Partner) in JV M/s MHD Power Pvt. Ltd, Plot No.-35 B, Sec-A, Mancheswar Industrial Estate, Bhubaneswar-751010 for information.

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No..... dated

Copy forwarded to all G.M-cum-C.E/C.Es/ESEs of BSPTCL for kind information.

Sd/-
(Ratan Kumar)
Chief Engineer (Project-I)

Memo No..... 133 dated 15-01-2020

Copy forwarded to DBA (IT), BSPTCL to upload this office order on BSPTCL website.

Ratan Kumar
15/01/2020
(Ratan Kumar)
Chief Engineer (Project-I)
WR