



Bihar State Power Transmission Company Ltd., Patna

A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna

CIN - U40102BR2012SGC018889

[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]

Head Office, Vidyut Bhawan, Bailey Road, Patna - 800021,

E-mail address - ceoproject2bsptcl@gmail.com

Office Order No. 43 /
ADD) 2001/2013 PART-III

Patna Dated 21.10.2016

Sub: Debaring of M/s ECI Engineering & Construction Co. Ltd., Hyderabad from participating in future tenders of BSPTCL till satisfactory completion of the ICB No-7/Package-I/BSEB/ADB/2010 & ICB No-8/Package-J/BSEB/ADB/2010.

- Ref:-
- ICB No- 7/Package-I/BSEB/ADB/2010 Contract No-06 Dated-8.8.12
 - ICB No- 8/Package-J/BSEB/ADB/2010 Contract No-07 Dated-8.8.12
 - NOA No. 134/ADB & 135/ADB both dated 22.06.2012
 - Proceeding of meeting no-11/2016 of SPC of MD,BSPTCL dated-21.10.2016

1. M/s ECI Engineering & Construction Co. Ltd., {Lead Partner in JV of M/s ECI Engineering & Construction Co. Ltd., Hyderabad and M/s Shanghai Power Transmission & Transformation Engineering company, Shanghai} were awarded the following works. vide NOA No. 134/ADB & 135/ADB both dated 22.06.2012:-

Scope of work under ICB No- 7/Package-I/BSEB/ADB/2010 Contract No-06 Dated-8.8.12

- Construction of 132kV Pusauli- Mohania DCSS Line
- Construction of 132kV Pusauli- Kochas DCSS Line
- Construction of 132kV Lakhisarai- Sheikhpura DCSS Line
- Construction of 132kV Bettiah- Dhanha DCSS Line
- Construction of LILO of 132KV Pandaul Line at Gangwara
- Construction of LILO of 132KV Sasaram-Kudra line at Pusauli
- Construction of 33KV Dhanaha- Kuchaikot line
- Construction of 33KV Gangwara-Ahilyasthan line .

Scope of work under ICB No- 8/Package-J/BSEB/ADB/2010 Contract No-07 Dated-8.8.12

- Construction of 220KV LILO of D/C of Ara (PG)-Sasaram(PG) line
- Construction of 220KV LILO of D/C of Ara (PG)-Sasaram(PG) line 2nd ckt
- Construction of 220KV D/C Pusauli-Dehri line

2. The completion period of entire works was 18 (Eighteen) months from zero date on FIRM price basis. SDOC was 29.05.2014. Most of the work entrusted to the agency is lying pending even after lapse of 48 months and till date only 4 lines have been charged.

3. M/s ECI stopped the work after initial start just after award of work till 6 November 2013. A mail was sent in this regard to eci@aciecc.com & venu@eciecc.com, But the response was poor and the agency did not put up the work. During every review meeting, the delayed activity on part of M/s ECI has remained a matter of concern. It was severely requested to deploy adequate gangs for foundation erection and stringing for each line, so that the work could be completed within this working season without further delay by the Agency. Even regular reminders were given to M/s ECI Engineering & Construction Co. Ltd., Hyderabad regarding slow progress of work and to speed up the same. Details are mentioned below:-

Sl. No.	Letter No.	Date	SUBJECT
01	20	07/01/2014	Regarding slow progress in construction of 220KV, 132KV & 33KV lines .
02	53	18/01/2014	Regarding slow progress in construction of 220KV, 132KV & 33KV lines .

03	117	22/02/2014	Non satisfactory progress of work .
04	954	03/03/2015	Regarding slow progress of work.
05	1649	07/04/2015	Regarding slow progress of work.
06	2868	09/06/2015	Non satisfactory progress of work.
07	6096	01/12/2015	Regarding slow progress of work.
08	280	15/01/2016	Non satisfactory progress of work.
09	2243	19/04/2016	Non satisfactory progress of work.
10	2651	05/05/2016	Non seriousness in execution of project
11	120	18/06/2016	Regarding slow progress of work .
12	410	16/08/2016	Non satisfactory progress of work .
13	673	22/09/2016	Non satisfactory progress of work .

Latest letter has been sent to show significant progress in a month. Despite this, agency is not taking up the awarded work in earnest spirit though abnormal delay has already been there on account of non-performance of the agency and there is no progress and all works awarded to them are almost at stand still

ORDER

In view of the facts explained above, the decision of Bihar State Power Transmission Company Ltd is as below:

M/s ECI Engineering & Construction Co. Ltd. , Hyderabad is hereby Debarred from participating in future tenders of BSPTCL till satisfactory completion of the ICB No-7/Package-I/BSEB/ADB/2010 & ICB No-8/Package-J/BSEB/ADB/2010.

This order will come into force with immediate effects.

Yours Faithfully,

(S.N.Sinha)

Chief Engineer (Project-II)