

Sl. No.	Name of Element (Transmission line, Substation, Bay Extension, etc.)	Awarded through ICB/DCB/ Department /Deposit Work	No. of Bids received	Date of Award	Actual date of Start of work	Original Schedule Date of Completion	Original Cost of Project	Project Cost admitted by Commission	Mode of Finance	Amended Cost of Project	Capitalized before 31.03.2018	Capitalization in FY 2018-19	Expenditure till 31.03.2019	Capital Work in Progress	Expected Capitalization in Control Period	Actual / Scheduled Commissioning Date	Approval of Scheme	IDC Capitalized in FY 2018-19
1	Construction of 220KV D/C transmission line from BTPS to Hajipur, NIT-95/2014	DCB	2	20.03.2015	20.03.2015	20.06.2016	76.57	105.78	BRGF	105.40	-	106.79	106.79	-	-	03.09.2018	Table 6.3 of MYT Order	
2	Construction of 132/33KV GSS Maharaigani- NIT-93/2014	DCB	2	20.03.2015	20.03.2015	20.03.2016	79.24	79.24	State Plan	81.69	39.14	-	83.40	-	44.26	24.05.2017	Table 6.3 of MYT Order	
3	Construction of 132/33KV GSS Narkaiyagani - NIT-93/2014															31.05.2017		
4	Construction of 132/33KV GSS Hathua, NIT-93/2014															20.05.2017		
5	Construction of 132/33KV GSS Ararai, NIT-93/2014															18.05.2017		
6	Construction of 132/33KV GSS Chakisa-NIT-62A/2014															29.12.2017		
7	Construction of 132/33KV GSS Jhaniharur	DCB	2	15.03.2015	15.03.2015	15.03.2016	41.30	41.30	State Plan	44.21	-	40.59	-	-	05.02.2019	Table 6.3 of MYT Order		
8	Construction of 132/33KV GSS Pakridaval														22.02.2019			
9	Construction of 132/33KV GSS Siwan-New	DCB	2	03.02.2016	03.02.2016	03.02.2017	23.51	23.51	State Plan	25.53	-	-	23.77	1.76	25.53	29.05.2019	Table 6.3 of MYT Order	
10	Construction of Loop In Loop Out arrangement of 132 KV Tx. line Madhepara- Sonebarsa 132 KV S/C Tx. line on D/C Tower at Saharsa Existing (CKM-40KM) under Special Plan of Phase-III against NIT 38/2014	DCB	2	10.02.2015	10.02.2015	09.08.2015	10.65	17.52	BRGF	15.21	-	-	13.96	1.25	15.21	15.07.2019	Table 6.3 of MYT Order	
11	Construction of 132/33 KV, 2 x20MVA Nirmali, 2 x 20 MVA, 2 x 20 MVA Banmankhi, 2 x 20 MVA Manihari and 2 x 10 MVA Triveniganj against NIT 63/2014(Package B)	DCB	3	11.02.2015	11.02.2015	04.04.2016(Nirmali) 04.04.2016(Triveniganj) 09.04.2016(Banmankhi) 31.07.2016(Manihari)	73.24	79.04	State Plan	78.88	-	-	83.28	-	83.28	Manihari-07.12.17 Nirmali-28.12.17 Banmankhi-25.01.17	Table 6.3 of MYT Order	
12	Construction of 2 x20MVA, 132/33KV GSS Tarapur, Teghra and Simri Bakhtiyarpur against NIT 91/2014.	DCB	2	21.03.2015	21.03.2015	20.03.2016	80.60	67.03	State Plan	63.84	43.39	22.44	65.84	-	-	GSS Tarapur:-27.01.2017, GSS Teghra:-12.10.2017, Simri Bakhtiyarpur:-03.03.2017	Table 6.3 of MYT Order	
13	Construction of 2 x50MVA, 132/33KV GSS Araria, Barsoi, Baisi and Dhamdaha AGAINST NIT 92/2014.	DCB	2	12.08.2015	12.08.2015	11.08.2016	91.91	105.07	State Plan	105.07	-	-	104.70	0.37	105.07	Araria-18.10.17 Barsoi-29.01.18 Baisi-02.05.18 Dhamdaha-15.02.18	Table 6.3 of MYT Order	
14	R&M of 132/33KV GSS at Kishanganj, Jamalpur and Purua against NIT no. 07/PR/BSPTCL/2016	DCB	2	02.03.2016	02.03.2016	02.03.2017	26.19	34.28	State Plan	30.97	-	-	31.02	-	31.02		Table 6.3 of MYT Order	
15	Construction of 3X50 MVA, 132/33KV Grid Sub-Station, Jagdishpur (Bhagalpur New) and Korha(Katihar) against NIT no. 10 /PR/BSPTCL/2016	DCB	3	03.03.2016	03.03.2016	03.03.2017	26.49	57.04	State Plan	26.49	-	-	13.75	12.74	26.49	30.11.2019	Table 6.3 of MYT Order	
16	Strengthening of 132 KV & 33 KV main bus and transfer bus by double moose & quad moose respectively of different GSS of BSPTCL, NIT no. 24 /PR/BSPTCL/2015	DCB					61.57	67.17	State Plan	67.17	-	-	56.80				Table 6.3 of MYT Order	
17	Second circuit stringing of Existing 03 Nos. of 132 kV Double Circuit Single Strung Transmission Lines under Transmission Circle, Purua on Turnkey Basis against NIT No. 76/PR/BSPTCL/2015	DCB	4	02.03.2016	02.03.2016	02.12.2016	16.69	16.69	State Plan	16.69	-	-	14.91	1.78	16.69		Table 6.3 of MYT Order	
18	Construction of 132 KV D/C T/L from Motihari (400 KV) to Motihari (BSPTCL) NIT 403/PR/BSPTCL/2013 Pkg A	DCB	2	13.02.2014	13.02.2014	12.02.2015	8.54	8.54	BRGF	8.54	6.70	-	8.49	0.05	8.54		Table 6.3 of MYT Order	
19	Construction of 132 KV D/C T/L from Motihari (400 KV) to Bettiah NIT 403/PR/BSPTCL/2013 Pkg B	DCB	2	13.02.2014	13.02.2014	12.02.2015	18.69	18.69	BRGF	18.83	-	-	18.41	0.42	18.83		Table 6.3 of MYT Order	
20	Construction of 132 KV D/C T/L from Motihari (400 KV) to Raxaul NIT 403/PR/BSPTCL/2013 Pkg C	DCB	2	13.02.2014	13.02.2014	16.03.2016	27.42	27.42	BRGF	28.16	-	-	29.83	-	29.83		Table 6.3 of MYT Order	
21	construction of two numbers of 132 KV Line bays each at Bettiah (132/33 KV) GSS and Raxaul (132/33 KV) GSS, NIT-403/2013, VSPL	DCB	2	13.02.2014	13.02.2014	05.02.2016	7.02	7.02	BRGF	7.02	-	-	7.02	-	7.02		Table 6.3 of MYT Order	

Sl. No.	Name of Element (Transmission line, Substation, Bay Extension, etc.)	Awarded through ICB/DCB/ Department /Deposit Work	No. of Bids received	Date of Award	Actual date of Start of work	Original Schedule Date of Completion	Original Cost of Project	Project Cost admitted by Commission	Mode of Finance	Amended Cost of Project	Capitalized before 31.03.2018	Capitalization in FY 2018-19	Expenditure till 31.03.2019	Capital Work in Progress	Expected Capitalization in Control Period	Actual / Scheduled Commissioning Date	Approval of Scheme	IDC Capitalized in FY 2018-19
22	(i) construction of 132 KV S/C transmission lines on D/C Tower from 132/33 KV Dhaka GSS to upcoming Pakridayal GSS (ii) Construction of New 132 KV S/C Transmission line on D/C Tower from 220/132 KV Motipur GSS to upcoming Chakiya GSS (iii) LILO of 132 KV S/C of Jainagar-Phulparas Transmission Line at upcoming Jhanjharpur GSS NIT No. 02/PR/BSPPTCL/2014	DCB	2	12.03.2015	12.03.2015	17.02.2016	48.16	48.16	State Plan	48.16	-	-	50.05	-	50.05		Table 6.3 of MYT Order	
23	Construction of 132KV D/C Udakishanganj-Sonebarsa T/L and 132KV D/C Kusheshwarsthan-Sonebarsa T/L against NIT No. 16/PR/BSPPTCL/2014	DCB	2	06.01.2015	06.01.2015	05.04.2016	85.26	114.70	BRGF	114.70	-	-	115.13	-	115.13	Udakishanganj-Sonebarsa: 13.06.2016 Kusheshwarsthan-Sonebarsa: 08.01.2018	Table 6.3 of MYT Order	
24	Construction of 220KV D/C Transmission line Kishanganj (New) – Kishanganj (PGCIL) & 132 KV D/C T.L. Kishanganj (New) – Kishanganj (existing GSS) against NIT No. 58/PR/BSPPTCL/2014						17.49	25.92	BRGF	25.92			25.87			220KV D/C Transmission line Kishanganj (New) – Kishanganj (PGCIL) charged on 5.10.2016 & 28.12.2016 and 132 KV D/C T.L. Kishanganj (New) – Kishanganj (existing GSS) has been charged 04.01.2017.	Table 6.3 of MYT Order	
25	Construction of 6 nos of 132/33KV Transformer Bay at Madhubani, Muzaffarpur, Dalsingsarai, Ramnagar, Hajipur and Jandaha , NIT- 08/2014, ABN	DCB	2	09.02.2015	09.02.2015	08.02.2016	10.80	12.67	BRGF	12.67	11.62	-	11.62	-	-	Madhubani-22.02.2016, Dalsingsarai-26.09.2016, Muzaffarpur-31.07.2015, Ramnagar-13.01.2016, Hajipur-23.06.2016 Jandaha-22.10.2017	Table 6.3 of MYT Order	
26	Construction of 220 KV Kishanganj New- Madhepura D/C NIT-02/2015, L&T Tx. Line	DCB	5	21.03.2015	21.03.2015	20.03.2016	110.80	129.79	BRGF	129.79	-	136.87	136.86	-	-	24.08.2018	Table 6.3 of MYT Order	
27	Construction of 220 KV (D/C) Line between Madhepura to Lauki with AL-59 Conductor(75Km). NIT-03/2015, L&T	DCB	4	21.03.2015	21.03.2015	20.03.2016	94.60	103.95	BRGF	104.01	-	107.77	107.76	-	-	07.06.2018	Table 6.3 of MYT Order	
28	Construction of 220 KV Purnea (PG) – Begusarai D/C Tx. Line	DCB	2	25.08.2015	25.08.2015	24.11.2016	97.20	125.26	RSVY & State Plan	122.36	-	-	119.72	2.64	122.36	09.08.2018	Table 6.3 of MYT Order	
29	132 KV LILO T/l on one of the CKT of 132 KV Betia -Dhanha to Ramnagar GSS against NIT No. 22/PR/BSPPTCL/2015	DCB	2	13.08.2015	13.08.2015	12.08.2016	29.37	35.24	BRGF	35.24	-	-	16.00	19.24	35.24	30.06.2019	Table 6.3 of MYT Order	
30	Construction of 3x50MVA, 132/33KV GSS Raghapur against NIT 30/PR/BSPPTCL/2017.	DCB	6	05.01.2018	05.01.2018	04.01.2018	32.30	32.30	State Plan	32.30	-	-	29.20	3.10	32.30	24.02.2019	Table 6.3 of MYT Order	
31	Construction of LILO of one circuit of 132KV Lauki Supaul Transmission Line at 132/33 KV GSS Raghapur against NIT No. 31/PR/BSPPTCL/2017	DCB	3	18.12.2017	18.12.2017	17.12.2018	14.94	15.28	State Plan	15.28	-	14.67	14.66	-	-	21.02.2019	Table 6.3 of MYT Order	
32	Construction of 132KV S/C Transmission line on D/C Tower between 132/33KV GSS Rosera and Hasanpur Sugar Mill along- with 01 no. 132KV line bay at 132/33KV GSS Rosera against NIT.No.-15/PR/BSPPTCL/2017	DCB	2	11.12.2017	11.12.2017	31.10.2018	10.42	12.43	IRF	12.42		11.23	11.23	1.19	1.19	31.12.2018	Table 6.3 of MYT Order	
33	Construction of 8 Nos. 132KV line bays at Pandaul-01Nos., Madhubani-02Nos, Jainagar-02, Phulparas-01Nos, Ekma-01Nos and Kusheshwarsthan-01Nos under state plan against NIT No. 04/PR/BSPPTCL/2016	DCB	3	02.03.2016	02.03.2016	01.09.2016	11.41	12.58	State plan	16.76	9.75	4.51	16.76		2.50	07.06.2018	Table 6.3 of MYT Order	

Sl. No.	Name of Element (Transmission line, Substation, Bay Extension, etc.)	Awarded through ICB/DCB/ Department /Deposit Work	No. of Bids received	Date of Award	Actual date of Start of work	Original Schedule Date of Completion	Original Cost of Project	Project Cost admitted by Commission	Mode of Finance	Amended Cost of Project	Capitalized before 31.03.2018	Capitalization in FY 2018-19	Expenditure till 31.03.2019	Capital Work in Progress	Expected Capitalization in Control Period	Actual / Scheduled Commissioning Date	Approval of Scheme	IDC Capitalized in FY 2018-19
34	Construction of 02 nos. 132KV line bays each at 132/33KV GSS SKMCH & Sitamarhi under Special Plan/BRGF, Phase- III,Part-I against NIT No. 07/PR/BSPTCL/2016	DCB	2	10.06.2015	10.06.2015	09.06.2016	7.02	7.44	BRGF	7.02	-	-	6.75	0.69	7.02	31.03.2017	Table 6.3 of MYT Order	
35	Construction of New 132 KV S/C Transmission Line on D/C Tower from existing Kureshwarthan GSS to Benipur GSS (Line length-37 Km), construction of New 132 KV S/C Transmission Line on D/C Tower from 220/132 KV Samastipur GSS to Upcoming Shalpuratori GSS (Line Length- 31 CKM), LILO of 132 KV S/C of Muzaffarpur -Sitamarhi at Belsand GSS under State Plan on turnkey basis against NIT No.- 81/PR/BSPTCL/2014	DCB	2	21.03.2015	21.03.2015	30.09.2016	28.46	39.18	State Plan	39.28	6.17	17.82	39.47	15.48	15.48	30.09.2018	Table 6.3 of MYT Order	
36	Construction of 132/33 KV Grid Sub-station, Belsand (2X10MVA), Shahpur Patori (2X20MVA) and Benipur (2X10MVA), NIT- 62/BSPTCL/2014 Pkg-B under state plan on turnkey basis against NIT No.-62/PR/BSPTCL/2014	DCB	2	21.03.2015	21.03.2015	20.03.2016	55.51	55.51	State Plan	58.10	-	38.53	43.08	19.57	58.10	10.05.2018	Table 6.3 of MYT Order	
37	Construction of 2 x160+3x50 MVA GSS Musahari(New), NIT-477/2013, Techno	DCB		31.01.2015	31.01.2015	04.06.2016	73.95	85.07	BRGF	85.07	-	-	78.68	6.39	85.07	17.01.2017	Table 6.3 of MYT Order	
38	Construction of 220 KV & 132 KV D/C Transmission line for evacuation of power from upcoming Motipur GSS, NIT-01/2014, L&T	DCB		27.06.2014	27.06.2014	26.09.2015	148.21	193.14	BRGF	193.14	-	-	120.00	73.14	193.14	21.11.2017	Table 6.3 of MYT Order	
39	Construction of (i) 220KV D/C Line from Darbhanga 400/200 KV GSS to Laukahi (new)GSS (ii) 220KV D/C Line from Laukahi(new) GSS to Supaul (existing) Pkg-'D' GSS, NIT-15/2014 (nkr-D) L&T	DCB		21.03.2015	21.03.2015	20.06.2016	126.24	126.24	BRGF	106.38	-	-	98.09	8.29	106.38	30.10.2019	Table 6.3 of MYT Order	
40	Construction of 220 KV & 132 KV D/C Transmission line for evacuation of power from upcoming Musahari GSS	DCB		29.01.2015	29.01.2015	07.03.2016	88.72	123.09	BRGF	123.09	-	-	112.46	10.63	123.09	15.04.2017	Table 6.3 of MYT Order	
41	Construction of 220 /132 /33 kV Motipur GSS, NIT-24/2014.	DCB		16.02.2015	16.02.2015	17.11.2015	69.54	75.42	BRGF	77.59	-	-	70.64	6.95	77.59	29.03.2017	Table 6.3 of MYT Order	
42	Construction of 2 x160+2x50 MVA ,220/132/33KV GSS Laukahi, NIT-33/2014.	DCB		21.03.2015	21.03.2015	07.07.2016	60.31	67.23	BRGF	67.02	-	61.21	61.21	5.81	6.02	21.06.2018	Table 6.3 of MYT Order	
43	Construction of 132/33KV GSS at Manjhaul , Ballia and Bakhari against NIT- 63/PR/BSPTCL/2014, Package- (A)	DCB	3	11.02.2015	11.02.2015	11.02.2016	54.40	64.24	State Plan	57.63	-	-	60.24	4.00	64.24	15.01.2019	Table 6.3 of MYT Order	
44	Construction of 132KV Transmission lines connecting the revenue GSS Bakhri, Ballia, Manjhaul, Nirmali, Triveniganj, Banmankhi, Manihari and Piro against NIT No. 35/PR/BSPTCL/2015	DCB	2	12.08.2015	12.08.2015	12.08.2016	86.97	103.74	State Plan	97.45	8.75	93.49	102.26	1.48	1.50	19.11.2017	Table 6.3 of MYT Order	
45	Construction of 220/132/33KV GSS Kishanganj (new) with bay extensions against NIT No. 03/PR/BSPTCL/2014	DCB	3	30.07.0214	30.07.0214	30.10.2015	84.46	89.51	BRGF	89.51	76.26	3.77	80.02	9.49	9.48	1. 220/132/33KV Kishanganj GSS - 10.10.2016 2. 2x132KV line bay extension at Kishanganj Remote site- 04.01.2017 3. 2x132KV line bay extension at Forbesganj Remote site- 20.10.2016 and 10.01.2017 4. 4x220KV line bay extension at Madhepura Remote site- 27.04.2017 5. Laukhi Bay extension on 05.06.2018 &	Table 6.3 of MYT Order	

Sl. No.	Name of Element (Transmission line, Substation, Bay Extension, etc.)	Awarded through ICB/DCB/Department /Deposit Work	No. of Bids received	Date of Award	Actual date of Start of work	Original Schedule Date of Completion	Original Cost of Project	Project Cost admitted by Commission	Mode of Finance	Amended Cost of Project	Capitalized before 31.03.2018	Capitalization in FY 2018-19	Expenditure till 31.03.2019	Capital Work in Progress	Expected Capitalization in Control Period	Actual / Scheduled Commissioning Date	Approval of Scheme	IDC Capitalized in FY 2018-19
46	Capacity augmentation of 220/132/33 kV & 132/33 kV Grid Substation Madhepura, Naugachia, Vaishali, Gangwara, Jamui, Ara and Bihta	ICB	2	31.10.2016	31.10.2016	31.01.2017	48.13	48.13	ADB	48.65	-	-	44.34	4.31	48.65	05.04.2019	Table 6.3 of MYT Order	
47	Procurement and construction of 33 KV line bays in form of Indoor VCB panels at 10 nos. of AIS sub-station under transmission circle, Purnea	ICB	3	29.10.2016	29.10.2016	28.10.2017	28.28	28.28	ADB	34.57	-	-	32.78	1.79	34.57	30.06.19	Table 6.3 of MYT Order	
48	Procurement and construction of 33 KV line bays in form of Indoor VCB panels at 21 nos. of AIS sub-station under transmission circle, Muzaffarpur	ICB	1	31.10.2016	31.10.2016	31.01.2017	59.09	59.09	ADB	76.95	-	-	72.12	4.83	76.95	30.06.19	Table 6.3 of MYT Order	
49	Procurement and construction of 33 KV line bays in form of Indoor VCB panels at 08 nos. of AIS sub-station under transmission circle, Biharsharif	ICB	2	29.10.2016	29.10.2016	28.10.2016	25.20	25.20	ADB	35.65	-	-	31.82	3.83	35.65	30.06.19	Table 6.3 of MYT Order	
50	Construction of 220 KV Bihta(new) -Sipara(Patna) D/C transmission line, 220 KV Bihta(new)-Bihta(existing) D/c Transmission line (charged at 132 KV) and 33 Kv down linking lines from Bihta(new) 220/132/33 KV GSS on turnkey basis	DCB	2	30.01.2014	30.01.2014	29.01.2015	72.03	72.03	State Plan	72.03	-	-	75.8	-	75.80	12.04.2019	Table 6.3 of MYT Order	
51	Renovation & Up gradation of Protection and Control Systems of 220/132KV Grid Substation at Biharsharif, Fatuha, Bodhgaya, Dehri On Sone, Khagaul and 132/33KV Grid Substation Kataiya on turnkey basis	DCB	4	31.12.2015	31.12.2015	30.12.2016	69.66	69.66	PSDF	65.67	-	-	57.09	8.58	65.67	DOS- 15.02.2019 Fatuha- 22.07.2017 Bodhgaya- 06.09.2017 Biharsharif- 19.08.2017 Khagaul- 05.07.2018	Table 6.3 of MYT Order	
52	Second circuit stringing of existing 04 nos of 132KV Double circuit Single strung transmission line:- 1) 132KV Biharsharif- Ekangarsarai-Hulasganj(Except LILLO point to Ekangarsarai)(48.14CKM) 2)132KV Biharsharif- Nawada(48.89CKM) 3)132KV Biharsharif- Sheikhpura(38.78CKM) 4)132KV Jamui-sheikhpura(51.9CKM)	DCB	4	02.03.2016	02.03.2016	01.12.2016	20.34	20.34	State Plan	20.34	-	-	21.1	-	21.10	10.05.2019	Table 6.3 of MYT Order	
53	Construction of 08 nos. 132 KV Line bays each at - Belaganj 01 no., Hulasganj-01 no., Jehanabad -01 no., Tekari-02 no., Ataula-01 no., Chandauti-01 no., Nawada-01 no. under Trans. Circle, Gaya for 2nd ckt. stringing of existing 132 KV DCSS	DCB	2	02.03.2016	02.03.2016	01.09.2016	12.59	12.59	State Plan	12.59	-	8.73	11.66	0.93	3.86	Belaganj & Nawada LDOC 10.07.2019	Table 6.3 of MYT Order	
54	Construction of 132KV S/C Transmission Line for Solar PV Project of M/s Alfa Infraprop Pvt. Ltd. at Bhagaura from 132KV GSS Rafiganj and Construction of 01 no. 132KV line bay at GSS Rafiganj against NIT No.- 02/PR/BSPTCL/17	DCB	2	27.03.2017	27.03.2017	26.09.2017	9.74	9.74	State Plan	9.74	-	10.25	10.24	-	-	completed	Table 6.3 of MYT Order	
55	Construction of 11 Nos. of line bays at Sherghati - 01, Imamganj - 01, Sonenagar-02, Aurangaba-02, Ara-02, Jagdishpur-03 & 1 No. of T/F bay at Sherghati against NIT No.-68/PR/BSPTCL/14	DCB	2	09.03.2015	09.03.2015	08.12.2015	20.83	11.42	BRGF	24.34	-	-	20.5	3.84	24.34	TOC issued for Imamganj - 29.08.2016, Sonenagar- 15.09.2016, Aurangabad- 20.09.2016, Ara- and LDOC for Jagdishpur & Sherghati are 15.07.2019.	Table 6.3 of MYT Order	
56	Second Circuit Stringing of Existing 03 Nos. of 132 KV Double Circuit Single Strung Transmission Line: i) GSS Belaganj to tapping point of L-32 & L-33 Trans. Line 2.5 CKM ii) 132 KV Gaya-Tekari and 132 KV Tekari-Goh 51.8 CKM iii) 132 KV Jehanabad-Ataula (Karpi) 22.57 CKM Under Transmission Circle Gaya on Turnkey Basis under State Plan on FIRM prices against NIT No.- 72/PR/BSPTCL/15	DCB	4	02.03.2016	02.03.2016	01.12.2016	7.41	7.41	State Plan	7.93	-	7.93	7.92	-	-	completed	Table 6.3 of MYT Order	

Sl. No.	Name of Element (Transmission line, Substation, Bay Extension, etc.)	Awarded through ICB/DCB/ Department /Deposit Work	No. of Bids received	Date of Award	Actual date of Start of work	Original Schedule Date of Completion	Original Cost of Project	Project Cost admitted by Commission	Mode of Finance	Amended Cost of Project	Capitalized before 31.03.2018	Capitalization in FY 2018-19	Expenditure till 31.03.2019	Capital Work in Progress	Expected Capitalization in Control Period	Actual / Scheduled Commissioning Date	Approval of Scheme	IDC Capitalized in FY 2018-19
57	Construction of 3x50MVA, 132/33KV GSS Ramgarh (Kaimur dist.) and Warislaiganj (Nawada Dist.) on turnkey basis against NIT No.- 84/PR/BSPTCL/15	DCB	4	04.02.2016	04.02.2016	03.02.2017	64.96	64.97	State Plan	65.37	-	60.99	60.99	-	-	warsaliganj - 29.01.2019 Ramgarh - 26.05.2017	Table 6.3 of MYT Order	
58	Procurement and Construction of 33KV line bays in form of Indoor VCB panels at 06 nos. of AIS Sub-station under Transmission Circle Bhagalpur against 24/Package D-1/ BSPTCL/ADB/16	ICB	3	29.10.2016	29.10.2016	28.10.2017	18.91	18.91	ADB	23.38	-	-	21.59	1.79	23.38	30.06.2019	Table 6.3 of MYT Order	
59	Procurement and Construction for Re-conductoring of 06 nos.132KV Transmission lines against 31/Package K-1/ BSPTCL/ADB/16	ICB	3	31.10.2016	31.10.2016	31.01.2018	44.00	44.00	ADB	44.39	-	35.84	41.67	2.72	8.55	30.06.2019	Table 6.3 of MYT Order	4.56
60	Procurement and Construction for Re-conductoring of 06 nos.132KV Transmission lines against 33/Package M-1/ BSPTCL/ADB/16	ICB	3	31.10.2016	31.10.2016	31.01.2018	40.86	40.86	ADB	41.32	-	36.30	38.76	2.56	5.02	30.06.2019	Table 6.3 of MYT Order	3.94
61	i) LILO of one ckt. At north of muthani railway station from 132KV D/C Pusouli (New) – Mohania Trans. Line to proposed 3x50 MV Ramgarh GSS (BSPTCL of route length 20Km. ii) LILO of 132KV Line Biharsharif – Nawada D/C Trans. Line – Warsaliganj (New) GSS of Route length 40Kms.iii) LILO of one Ckt. Of 132KV Chhapra – Siwan Transmission Line – Siwan (New) GSS near Darauli of route length 45Kms. Turnkey basis under Under State Plan.	DCB	3	30.12.2015	30.12.2015	30.12.2016	56.17	56.17	State Plan	36.91	10.14	26.61	36.75	0.16	10.30	completed	Table 6.3 of MYT Order	
62	3X50 MVA,132/33 KV GSS Kerpa	DCB	6	12.02.2018	12.02.2018	11.02.2019	31.69	31.69	State Plan	31.69	-	-	15.95	15.74	31.69	30.09.2019	Table 6.3 of MYT Order	
63	Construction of 132KV Lines and 33KV Lines	ICB	2	22.06.2012	22.06.2012	21.12.2013	58.23	58.23	ADB	81.09	-	-	39.49	41.60	81.09	31.07.2019	Table 6.3 of MYT Order	
64	Construction of 220KV Lines	ICB	2	22.06.2012	22.06.2012	21.12.2013	41.52	41.52	ADB	41.52	-	-	22.22	19.30	41.52	31.09.2019	Table 6.3 of MYT Order	
65	Procurement and Construction of 33KV line bays in form of Indoor VCB panels at 14 nos. of AIS Sub-station under Transmission Circle DOS	ICB	1	31.10.2016	31.10.2016	30.10.2017	33.02	33.02	ADB	46.84	-	-	40.7	6.14	46.84	30.06.2019	Table 6.3 of MYT Order	
66	Construction of 33 kV Line Bays in form of Indoor GIS Panel at 11 nos. of AIS Substation under Patna District of BSPTCL on Turnkey Basis.	ICB	2	31.10.2016	31.10.2016	30.01.2018	66.79	66.79	ADB	75.46	-	-	70.5	4.96	75.46	30.06.2019	Table 6.3 of MYT Order	
67	Re-conductoring of 05 nos. 220KV & 132KV Transmission lines -- 254.99 Ckm	ICB	2	31.10.2016	31.10.2016	30.01.2018	35.45	35.45	ADB	35.55	-	33.98	34.55	1.00	1.57	30.03.2019	Table 6.3 of MYT Order	4.69
68	Supply, Installation, Implementation, Configuration and Integration of ERP system in BSPTCL	ICB	1	18.05.2018	18.05.2018	17.05.2019	21.50	21.50	ADB	21.5	-	-	7.41	14.09	21.50	30.10.2019	Table 6.3 of MYT Order	
69	Construction of LILO line on both circuits of 220 KV Begusarai- Purnea (PG)Transmission line at Khagariya new 220/132/33 KV GSS against NIT 12/PR/BSPTCL/2016 Pkg-A under state plan.	DCB	3	30.08.2016	30.08.2016	30.08.2017	8.86	9.63	State Plan	9.14	-	-	9.03	0.11	9.14	19.05.2019	Table 6.3 of MYT Order	
70	construction of LILO line on both circuits of 132 KV BTPS- Purnea D/C Transmission line at Khagariya new 220/132/33 KV GSS (CKM-10 KM) against NIT 12/PR/BSPTCL/2016 Pkg-B under state plan.	DCB	3	30.08.2016	30.08.2016	30.08.2017	11.62	11.62	State Plan	10.25	-	-	8	2.25	10.25	30.06.2019	Table 6.3 of MYT Order	
71	Construction of (2x160 + 2x50) MVA, 220/132/33KV Grid Sub-Station in KHAGARIA (New) under State Plan in between 220KV D/C Purnea (PG) – Begusarai Transmission Line	DCB	3	27.08.2015	23.05.2018	27.11.2017	70.00	70.00	State Plan	70	-	-	21.2	48.80	70.00	30.09.2019	Table 6.3 of MYT Order	
72	construction of 132/33 KV 3x50 MVA Jamui and Banka GSS against NIT 86/PR/BSPTCL/2015	DCB	3	31.12.2015	31.12.2015	30.12.2016	52.29	52.29	State Plan	54.25	-	48.70	48.89	5.36	5.55	Jamui- 06.11.2018 Banka- 19.02.2019	Table 6.3 of MYT Order	

Sl. No.	Name of Element (Transmission line, Substation, Bay Extension, etc.)	Awarded through ICB/DCB/ Department /Deposit Work	No. of Bids received	Date of Award	Actual date of Start of work	Original Schedule Date of Completion	Original Cost of Project	Project Cost admitted by Commission	Mode of Finance	Amended Cost of Project	Capitalized before 31.03.2018	Capitalization in FY 2018-19	Expenditure till 31.03.2019	Capital Work in Progress	Expected Capitalization in Control Period	Actual / Scheduled Commissioning Date	Approval of Scheme	IDC Capitalized in FY 2018-19
73	Construction of 132 KV Transmission Lines required for the connectivity of power to upcoming new 132/33 KV Grid Sub Stations at Korha (Distt- Katihar),Nathnagar (Distt.- Bhagalpur) and Jamui(new) on turnkey basis under State Plan (R.L.=190 CKM) against NIT No.- 87/PR/BSPPTCL/2015	DCB	3	30.12.2015	30.12.2015	30.12.2016	63.10	63.10	State Plan	69.55	-	41.74	41.74	27.81	27.81	Banka(n)-jamui(N)-15.09.2018 Jamui(n)- jamui(o) - 21.06.2018 Balance line LDOC- 31.07.2019	Table 6.3 of MYT Order	
74	Construction of 132KV D/C Sonensgar (New)-Aurangabad Transmission Line.NIT 59/2014.	DCB	2	21.03.2015	21.03.2015	20.03.2016	15.90	15.89	BRGF	15.9	-	-	13.58	2.32	15.90	31.07.2019	Table 6.3 of MYT Order	
75	Construction of 132KV D/C Ara- Jagdishpur Transmission Line.	DCB	2	21.03.2015	21.03.2015	20.03.2016	21.16	21.16	BRGF	21.07	-	-			21.07	25.02.2019	Table 6.3 of MYT Order	
76	Work of construction of 06 nos. of 132 KV D/C towers from Ara (PG) to tower loc. No. 1 with ACSR Panther Conductor for connectivity of 2nd circuit of 132 KV D/C Ara (PG)- Jagdishpur Transmission line on turnkey basis.	DCB	3	27.03.2018	27.03.2018	26.09.2018	1.46	1.46	BRGF	1.46	-	-			1.46	31.07.2019	Table 6.3 of MYT Order	
77	Replacement of 23 nos. 50 MVA and 01 no 20 MVA transformer by 24 nos. 132/33 KV, 80 MVA transformer along with associated bay work in existing GSS of Patna	DCB	2	31.03.2017	31.03.2017	30.11.2018	107.62	107.62	State Plan	106.5	-	-	86.16	20.34	106.50	30.06.2019	Table 6.3 of MYT Order	
78	Construction of (2X160 MVA+2X50 MVA),220/132/33 KV GSS at Bihta(Patna) & associated 220,132 & 33 kv bays extension at remote end on turnkey basis	DCB	4	26.08.2013	26.08.2013	25.08.2014	59.15	59.15	State Plan	63.91	-	-	24.44	39.47	63.91	12.04.2019	Table 6.3 of MYT Order	
79	Construction of 132 KV D/C Transmission Line between 220/132/33 KV Bihta (New) GSS and 132/33KV Upcoming Paliganj GSS NIT No.- 74/PR/BSPPTCL/2016	DCB	4	18.11.2016	17.11.2017	28.02.2019	19.40	19.40	State Plan	19.4	-	-	13.1	6.30	19.40	31.12.2019	Table 6.3 of MYT Order	
80	Procurement and construction of 33 KV line bays in form of Indoor VCB panels at 12 nos. of AIS sub-station under transmission circle, Gaya against ICB- 27/Pkr G-1/BSPTCL/ADB/16	ICB	1	31.10.2016	31.10.2016	31.10.2017	33.02	33.02	ADB	43.66	-	-			-	30.06.2019	Additionally submitted by BSPITCL.	

Sl. No.	Name of Element (Transmission line, Substation, Bay Extension, etc.)	Awarded through ICB/DCB/ Department /Deposit Work	No. of Bids received	Date of Award	Actual date of Start of work	Original Schedule Date of Completion	Original Cost of Project	Project Cost admitted by Commission	Mode of Finance	Amended Cost of Project	Capitalized before 31.03.2018	Capitalization in FY 2018-19	Expenditure till 31.03.2019	Capital Work in Progress	Expected Capitalization in Control Period	Actual / Scheduled Commissioning Date	Approval of Scheme	IDC Capitalized in FY 2018-19
80	Capacity Augmentation at GSS Baripahari NIT-30/2015								BRGF			5.61					12th Plan Transmission & Sub-Transmission System	
	Capacity Augmentation at GSS Dumraon NIT-30/2015								BRGF			7.54					Strengthening in Bihar-Phase-III)	
	Capacity Augmentation at Gss Begusarai & Purnea NIT-30/2015								BRGF			2.72					Total Project cost Rs. 1370.02 Crore (Pg. 112 of FY 2015-16 Tariff Order)	
	Capacity Augmentation at Sitamarhi & Raxaul NIT-30/2015								BRGF			16.57						
	Cap. Augmentation at Gss Chandauti/Jehanabad NIT-30/2015								BRGF			10.62						
81	Construction of 2x50 MVA, 132/33 KV GSS at Bhabhua	DCB	3	21.03.2015	21.03.2015	21.03.2016	25.05	-	State Plan		-	25.92					Construction of 17 Nos. 132/33 kV GSS (Project Cost Rs. 668.72 Crore) (Pg. 60 of FY 2015-16 Tariff Order)	
82	Construction of 132/33KV Grid Sub-Station At Piro(Bhojpur) ( 2X20MVA) NIT No.-61/PR/BSPTCL/2014	DCB	2	28.01.2015	28.01.2015	27.01.2016	19.17	-	State Plan			21.13					Installation of 14 Nos. of GSS through State plan funding (Project Cost Rs. 555.90 Crore) (Pg. 112 of FY 2015-16 Tariff Order)	
83	Construction of associated 132 KV line Bays (No. of Bays-05) for second Circuit Stringing of existing 132 KV double Circuit Single Strung NIT No. 02/PR/BSPTCL/2016/State Plan	DCB	3	02.03.2016	02.03.2016	01.09.2016	8.40	-	State Plan			7.78					132 km double circuit towers single string lines and 132/33 kV GSS (Project Cost Rs. 123.67 Crore) (Pg. 104 of FY 2015-16 Tariff Order)	
84	Work of capacity augmentation of 132/33GSS Forbesganj,Katihar, Kishanganj , and Saharsa NIT No. 315/2013								BRGF		31.67	0.57					12th Plan Transmission & Sub-Transmission System Strengthening in Bihar-Phase-III) Total Project cost Rs. 1370.02 Crore (Pg. 112 of FY 2015-16 Tariff Order)	
85	R&M Work of 132/33 Kv GSS Saharsha and Katihar NIT No. 47/2013 Pke-E								BRGF		-	11.33						
86	Construction of Tr Ln Purnea - Saharsha NIT No. 31/2015								State Plan		0.65	0.08					Construction of 17 Nos. 132/33 kV GSS (Project Cost Rs. 668.72 Crore) (Pg. 60 of FY 2015-16 Tariff Order)	
87	Earth Filling and Construction Of Boundary wall of Proposed land for 220/132/33KV GSS Supaul (Laukahi)								BRGF		-	9.12					12th Plan Transmission & Sub-Transmission System	
	Earth Filling and Construction Of Boundary wall of Proposed land for 220/132/33KV GSS Samastipur								BRGF		-	8.84					Strengthening in Bihar-Phase-III) Total Project cost	
88	132/33Kv GSS Rosera NIT No. 94/2014								State Plan		-	21.47					Construction of 17 Nos. 132/33 kV GSS (Project Cost Rs. 668.72 Crore) (Pg. 60 of FY 2015-16 Tariff Order)	
	132/33Kv GSS Pupuri NIT No. 94/2014								State Plan		-	21.82						
	132/33 kv GSS Benipatti NIT No. 94/2014								State Plan		-	26.16						
	132/33kv GSS Mahnar NIT No. 94/2014								State Plan		-	19.43						

Sl. No.	Name of Element (Transmission line, Substation, Bay Extension, etc.)	Awarded through ICB/DCB/ Department /Deposit Work	No. of Bids received	Date of Award	Actual date of Start of work	Original Schedule Date of Completion	Original Cost of Project	Project Cost admitted by Commission	Mode of Finance	Amended Cost of Project	Capitalized before 31.03.2018	Capitalization in FY 2018-19	Expenditure till 31.03.2019	Capital Work in Progress	Expected Capitalization in Control Period	Actual / Scheduled Commissioning Date	Approval of Scheme	IDC Capitalized in FY 2018-19					
89	Construction of drain along road and expended metallencing in area of proposed 132 KV line Kv GSS Jandaha NIT No. 28/2016								State Plan		-	0.27					Construction of control room building, residential complex and building, boundary wall, internal road, etc. at old GSS (Project Cost Rs. 76.83 Crore) but in State Plan (Pg. 103 of FY 2015-16 Tariff Order)						
90	Construction Of 132 KV bay Extension at remote at GSS samastipur NIT No.- 482/PR/BSPCL/2013	DCB	3	01.03.2014	01.03.2014	30.04.2015	74.69		BRGF		-	1.77					12th Plan Transmission & Sub-Transmission System Strengthening in Bihar-Phase-III Total Project cost Rs. 1370.02 Crore (Pg. 112 of FY 2015-16 Tariff Order)						
91	Construction of 132 kv 2 no Bays each at 132kv GSS DARBANGA & Gangwra NIT No.- 98/2014											6.03					12th Plan Transmission & Sub-Transmission System Strengthening in Bihar-Phase-II						
92	Construction of (2X160+3X50)MVA 220/132/33 kv Grid Sub-Station Muasahri With UG-Station Automation System(SAS)	DCB		31.01.2015	31.01.2015	04.06.2016	73.96		BRGF		76.29	2.39											
93	Construction of Bays at GSS Gaihat	DCB	2	10.06.2016	10.06.2016	09.12.2016	4.33		BRGF		-	4.36					BRGF Scheme Phase III (N-1) compliance (Total Project cost Rs. 291.84 Crore) (Pg. 107 of FY 2015-16 Tariff Order, Table 6.6)						
94	Being consultancy charge paid to PGCIL for towards construction of 02 nos. 132 KV bays at 400/220 KV GSS Banka (PG) for evacuation of power from 400/220 KV Banka (PG)								IRF		3.68	4.28					Capital expenditure schemes through Internal Resources (Total Project cost Rs. 112.31 Crore, Table 6.6 on Pg. 107 of FY 2015-16 Tariff Order)						
<b>TOTAL</b>																			<b>1,194.10</b>				<b>13.18</b>

Note: Actual Capitalization in respective year is more than the amended project cost due to addition of Entry Tax not considered