



BIHAR STATE POWER TRANSMISSION COMPANY LTD., PATNA
A subsidiary company of Bihar State Power (Holding) Company Ltd., Patna
CIN – U74110BR2012SGC018889
[SAVE ENERGY FOR BENEFIT OF SELF AND NATION]
Head Office, Vidyut Bhawan, Bailey Road, Patna – 800021

Office Order No.. 51.....
Trans/Misc/P-I/14/2020-Part-II

Dated:- 16.07.2025.....

Sub: Imposition of Debarment of M/s Gepdec Infratech Limited & Siemens Limited Consortium from participating in future tender of BSPTCL till satisfactory completion of all works against NIT No. 15/PR/BSPTCL/2019.

- Ref:-**
- NIT No. 15/PR/BSPTCL/2019
 - This office NOA No:- 63 (Supply) & 64 (Service) both dated 26.11.2019.
 - This office order no:- 45 dated 29.08.2024.
 - M/s Gepdec Infratech Limited & Siemens Limited Consortium letter no: 078 dated 20.05.2025
 - M/s Gepdec Infratech Limited & Siemens Limited Consortium letter dated 19.06.2025
 - This office order no: 36 dated 23.06.2025
 - This office letter no:-713 dated 01.07.2025
 - This office letter no:-768 dated 11.07.2025

Whereas, the debarment of M/s Gepdec Infratech Limited & Siemens Limited Consortium was provisionally withdrawn vide this office order dated 23.06.2025, subject to the condition that the firm shall complete all balance civil works related to construction of (2x500 MVA + 2x160 MVA) 400/220/132 KV GIS Substation at Bakhtiyarpur by **15.07.2025**, as per their undertaking.

However, upon physical verification and review of site progress as on 15.07.2025, it has been observed that the firm has failed to fulfill its commitment regarding completion of all civil works despite repeated assurances and extended timelines.

In view of this, and in accordance with the terms and conditions of the NIT and the contractual obligations, M/s Gepdec Infratech Limited & Siemens Limited Consortium is **hereby debarred from participating in all future tenders of BSPTCL** until satisfactory completion of all left over work as per scope under NIT No. 15/PR/BSPTCL/2019.

This debarment is imposed **with immediate effect** and shall remain in force until further orders.

Yours Faithfully,

Sd/-

(Ratan Kumar)

Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to M/s Gepdec Infratech Limited & Siemens Limited Consortium, F-60, Friends Apartments, Sector-9, Rohini, New Delhi-110085 for information.

Sd/-

(Ratan Kumar)

Chief Engineer (Project-I)

Memo No.....

dated

Copy forwarded to all G.M-cum-C.E/C.Es/ESEs of BSPTCL for kind information.

Sd/-

(Ratan Kumar)

Chief Engineer (Project-I)

Memo No.....787.....

dated16-07-2025.....

Copy forwarded to CDBA (IT), BSPTCL to upload this office order on BSPTCL website.

Ratan Kumar
16/07/25

(Ratan Kumar)

Chief Engineer (Project-I)